

**ENGINEERING DEPARTMENT PROJECT STATUS  
AS OF AUGUST 16 , 2021**

Priority	Project Manager	DIV	Facility	FATR	Description	Status	Comments
<b>01 - EXTENDED CEQA [\$30,000] 10151- 52913</b>							
01	DOUGLAS RODERICK	DIV 2	Banner Cascade Pipeline	6593-2	Banner Cascade & Upper Grass Valley Canals - Longterm Canopy Cover & Pond Studies - Year 8 of 10 year Monitoring Plan	Post Construction	Studies to be completed in August and September 2021, by Stantec Environmental.
<b>02 - PIPELINE REPLACEMENT (\$2,050,000) 10151-52907</b>							
01	TONIA TABUCCHI HERRERA	DIV 5	Rough & Ready Round-a-bout waterline improvements	2497	Nevada county proposed to realign Rough and Ready Hwy, Ridge Road and Adams Ave. NID affected facilities included treated water line along Rough and Ready HWY and Adams Ave ; and Rough and Ready Canal crossing/near Ridge Road.	Planning	The County is agreeable to relocating the culvert crossing for the RR canal. Details of ROW management and District participation in discussion internally.
02	TONIA TABUCCHI HERRERA	DIV 5	Christian Life Way at Highway 49	6962	Replace approximately 1500 LF of pipeline with 8" pipeline. Existing pipeline is undersized; has reached its useful life, is difficult to access, existing ROW is inadequate, requires new route for accessibility	Design	Investigating an alternative route to improve maintenance access, and potential to add additional service connections.
03	TONIA TABUCCHI HERRERA	DIV 4	Meadow Brook Pipeline Relocation	2324	Service lines are located in backyards and trees have broken the mainline several times. Project includes relocation of service lines and abandonment of 4" main.	Design	Survey complete. Design in process.
04	ADRIAN SCHNEIDER	DIV 2	North Day Road Pipeline Replacement	2182	Replacement of badly deteriorated A.C. pipeline on North Day Road. Approximately 3,780 feet long.	Design	Design at 90%. Approximately 20 Easements are being evaluated for new pipe location.
05	ADRIAN SCHNEIDER	DIV 3	Willaura Acres	2323	Replace deteriorated water mains and services.	Design	Preliminary plans completed, being reviewed internally. Construction budgeted for next year.
06	DOUGLAS HOBBS	DIV 2	Osborne Hill Inlet Pipe	6966	Osborne Hill Inlet Pipe 1,720' of 18" pipe	Planning	Preparing Scoping Report.
07	TONIA TABUCCHI HERRERA	DIV 4	Live Oak Way	2534	Replace old and undersized valves and service lines.	Planning	2021 Budgeted Project.
<b>03 - PRV REPLACEMENT (\$480,000) 10151-52908</b>							
01	DOUGLAS HOBBS	DIV 1	Berggren Lane PRV Replacement	2370	Replace PRV with 1300 LF of 8" pipe connecting Red Dog Rd. with Jasper Agate Court	Construction	Maintenance has started construction. Anticipate completion by November 2021.
02	TONIA TABUCCHI HERRERA	DIV 2	Cedar Ridge PRV Replacement	2366	Existing PRV station is badly deteriorated with valves in a vault . Replacement station will be above ground. Additional ROW is required	Design	Design 90%. Will work with property owner to obtain necessary easement.
03	TONIA TABUCCHI HERRERA	DIV 1	East Ridge PRV Replacement	2318	Existing PRV station is badly deteriorated with valves in a vault . Replacement station will be above ground. Additional ROW is required.	Design	Design 10%.
04	DOUGLAS HOBBS	DIV 2	Silver Way PRV Replacement	1010	Replace existing PRV station at corner of Silver Way and Hwy 174 with an above ground PRV station upstream on Hwy 174	Design	Design at 10%. Property owner to be contacted regarding adding above ground structure to existing pipe easement.

**ENGINEERING DEPARTMENT PROJECT STATUS  
AS OF AUGUST 16 , 2021**

Priority	Project Manager	DIV	Facility	FATR	Description	Status	Comments
<b>05 - RAW WATER SYSTEM IMPROVEMENTS (\$1,250,000) 10151-52910</b>							
01	DOUGLAS HOBBS	DIV 4	Santini Siphon	1098	Replacement of undersized Siphon with 1500 LF of 18" pipe.	Construction	Maintenance has started construction. Completion anticipated in November 2021.
02	DOUGLAS RODERICK	DIV 1	South Yuba Canal Repair Upgrades Ph 1	2419	Repair/Replace segments of So. Yuba Canal	Planning	Bringing report to the Board at the September 8, 2021, Board Meeting.
03	ADRIAN SCHNEIDER	DIV 3	Maben Canal - IV	8099-4	Rehabilitate and enlarge canal.	Pre-Construction	Draft design plans completed; easements being reviewed by ROW. Construction to begin in 2022.
04	DOUGLAS HOBBS	DIV 4	Hayt Canal Siphon Replacement	2580	Evaluate alternatives for a spill at siphon #6 and shortening the end of the canal.	Planning	Evaluating alternatives
05	TONIA TABUCCHI HERRERA	DIV 5	Pet Hill Extension Repairs	2373	Repair and upgrade pipeline and gate for capacity	Planning	2021 Budgeted Project.
06	TONIA TABUCCHI HERRERA	DIV 5	China Drop Pipe Replacement	2329	Replacement of badly deteriorated pipeline to improve water delivery and reliability.	Planning	Survey completed. Reviewing for CEQA needs.
07	DOUGLAS HOBBS	DIV 1	Clipper Creek Techite	2535	Replace 8600' of 24" Techite pipe.	Planning	2021 Budgeted Project.
08	ADRIAN SCHNEIDER	DIV 2	China Union Parshall Flume	2570	Design and install a pre-manufactured, 24" Parshall Flume on the China Union Canal	Pre-Construction	Design completed. Pre-Manufactured flume ordered. Plans given to Maintenance Dept for construction.
09	DAR CHEN	DIV 2	Loma Rica Dam	2529	Repairs to Loma Rica Dam -	Planning	Alternatives analysis being developed for design with an engineering consultant. Once a preferred alternative is selected, the project will move into the design phase.
<b>06 - BACKBONE EXTENSION 10151-52911</b>							
01	TONIA TABUCCHI HERRERA	DIV 5	E. George to LWW Pipeline	2255	Extend a pipeline from the E. George Treatment Plant to Lake Wildwood to increase the water supply capacity, reliability, and create redundancy. Project to be completed in phases as funds become available.	Construction	Phase 5b - Ridge Road waterline replacement in construction by Maintenance. The Slate Creek PRV relocation and replacement is in planning stage. ROW acquired for Phases 1 & 8a.
<b>07 - NON-PROGRAMMATIC [2,200,000] 10151-52915</b>							
01	DOUGLAS RODERICK	DIV 3	Combie I Replacement	6746	Combie Phase 1 Pipeline Bypass, 8900 LF of 96" pipe	Closeout	Project complete. Final walkthrough and punchlist items completed. Bringing discussion on road repairs to the Board in Closed Session at August 25, 2021 Board Meeting.
02	DOUGLAS HOBBS	DIV 2	Alta Sierra Tank Replacement	6971	Replace existing Alta Sierra Hypalon-covered reservoir with 3MG storage tank	Construction	Electrical design has started. Nine wall sections have been poured and columns are being installed. Added two ground level access hatches to project. Easement for 8" pop-off valve being reevaluated.
03	TONIA TABUCCHI HERRERA	DIV 4	Hemphill Diversion	7032	Hemphill Diversion Project to facilitate Fish Passage.	Design	FEIR certified by Board on July 28, 2021. Alternative 2 - Fish Passage was approved. Design RFP sent to consultants on August 12, 2021.
04	DOUGLAS HOBBS	DIV 5	LWW Clarifier Tank A	2526	Rehabilitate Clarifier Tank A. Work will precede other Lake Wildwood Treatment Plant Upgrades (FATR 2568).	Planning	Maintenance Project, requires extensive rehabilitation in addition to painting. Looking into alternatives.
05	DOUGLAS HOBBS	DIV 5	LWW Treatment Plant	2568	Lake Wildwood Treatment Plant Upgrades - Drying beds,	Planning	2021 budgeted project. Currently working on Clarifier Tank A rehabilitation (FATR 2526)
06	ADRIAN SCHNEIDER	DIV 3	North Auburn Treatment Plant	2376	Upgrade of high lift pumps and addition of emergency generator at North Auburn Water Treatment Plant	Design	PG&E accepted larger natural gas service from main in street. Waiting for paperwork. Design at 90%. Generator installation expected in Fall-Winter 2021.

**ENGINEERING DEPARTMENT PROJECT STATUS  
AS OF AUGUST 16 , 2021**

Priority	Project Manager	DIV	Facility	FATR	Description	Status	Comments
<b>07 - NON-PROGRAMMATIC [2,200,000] 10151-52915</b>							
07	ADRIAN SCHNEIDER	DIV 2	Pine Woods Pump Station	2488	Design, purchase and install a permanent stand-by generator at Pine Woods Pump Station	Planning	Draft Study under internal review.
08	TONIA TABUCCHI HERRERA	All	SGIP Battery Installation	2520	Battery installation at various District facilities. Part of the California Public Utilities Self-Generation Incentive Program	Design	Board authorized staff to proceed with ESA for three sites - E. George WTP; Loma Rica WTP, and Norlene Pump Station. Design is underway.
09	DOUGLAS HOBBS	DIV 2	Loma Rica WTP Clear Well	2375	Expansion of clearwell to add volume for higher plant flows.	Planning	2021 budgeted project. Possibly reprioritize after filter replacement.
10	DOUGLAS HOBBS	DIV 2	Loma Rica WTP Modify CT	2378	Modification of Loma Rica Treatment Plant for additional chlorine contact times	Planning	2021 budgeted project. Possibly reprioritize after filter replacement.
11	ADRIAN SCHNEIDER	DIV 3	David Way Pump Station Rehab	2322	Replace the existing David Way Pump Station. Facility is badly deteriorated.	Design	Proposals received from EFI Solutions and DPX on July 2, 2021. EFI Solutions was the lowest bidder for the prefabricated pump station. Anticipate bringing contract to the Board in September, 2021.
12	DOUGLAS RODERICK	DIV 2 & 3 Centennial Water Supply Project		7013	Centennial Water Supply Project	Planning	Next quarterly update to the Board will be at the September 22, 2021 meeting. No consulting work or AB52 consultations have taken place.
<b>08 - COMMUNITY INVESTMENT 10151-52912</b>							
01	ADRIAN SCHNEIDER	DIV 2	Loma Rica Drive - DFWLE	2181	Assist, Design and Construction of a pipeline for existing neighborhoods approved by the Engineering Committee January 16, 2018	Pre-Construction	Received four quotes on August 12, 2021. C & D Contractors was lowest quote. Bringing to Board August 25, 2021
02	ADRIAN SCHNEIDER	DIV 2	Maranatha Place DFWLE	2409	Assist, Design and Construction of a pipeline for existing neighborhoods. Approved by Engineering Committee Aug 20, 2019.	Planning	Waiting for available funding to move project forward.
<b>13 - ENGINEERING O&amp;M 10151-52603</b>							
01	GREG JONES	N/A	District Wide Plan for Water	1041	Plan for Water	Planning	Anticipated in Fall 2021.
<b>13-1 - ADMIN CAPITAL 10115-52915</b>							
01	DOUGLAS HOBBS	N/A	Ramp Repairs	2504	Repair the access ramp leading to the Admin entrance at the main office.	Design	Contract with Morrison Structures finalized on July 20, 2021 for development of ramp plans for submission to City of Grass Valley.
02	GREG JONES ADRIAN SCHNEIDER	N/A	Scotts Flat Lower Connector Trail	2294	Planning, design, and construction of Scotts Flat Lower Connector Trail	Hold	Project on hold until further notice.

**ENGINEERING DEPARTMENT PROJECT STATUS  
AS OF AUGUST 16 , 2021**

Priority	Project Manager	DIV	Facility	FATR	Description	Status	Comments
<b>17 - SEDIMENT REMOVAL PROJECTS 10151-52914</b>							
	GREG JONES	DIV 3	Combie Sediment Removal Project	2135	Removal of sediment at the east side of Combie Reservoir	Completed	Project complete, will be removed from future project status reports.
01	ADRIAN SCHNEIDER	ALL	District-wide Reservoir Study	2500	District-wide reservoir study of the current condition of all District reservoirs, that includes bathymetry to better understand the diminished capacity due to sedimentation. Will assist in determining costs, prioritization, and alternatives.	Planning	Draft report revisions in process based on internal review and comments. Will be brought forward as part of the Plan for Water process.
	ADRIAN SCHNEIDER	DIV 2	Greenhorn Sediment Removal	8515	Removal of accumulated sediment from the Greenhorn Creek arm of Rollins Reservoir	Hold	Pending final Reservoir Sediment Removal Study for the cost and benefit analysis, to determine feasibility of removing sediment from this portion of the Rollins Reservoir.
	ADRIAN SCHNEIDER	DIV 3	Orr Creek Reservoir Cleaning	6963	Removal of accumulated sediment from the Orr Creek Reservoir	Hold	Pending final Reservoir Sediment Removal Study for the cost and benefit analysis, to determine feasibility of removing sediment from this Reservoir.
	ADRIAN SCHNEIDER	DIV 2	Dutch Flat Afterbay Sediment Removal	2213	Remove accumulated sediment from the afterbay to reduce outlet pipe clogging for operation	Hold	Pending final Reservoir Sediment Removal Study for the cost and benefit analysis, to determine feasibility of removing sediment from this Reservoir.
	ADRIAN SCHNEIDER	DIV 2	Steephollow Sediment Removal	6877	Removal of sediment at Steep Hollow and protection of hydro facilities	Hold	Pending final Reservoir Sediment Removal Study for the cost and benefit analysis, to determine feasibility of removing sediment from this portion of the Rollins Reservoir.
<b>PRIVATE FIRE SERVICES (PFS)</b>							
01	TONIA TABUCCHI HERRERA	DIV 1	ZAP Manufacturing	2422	10-inch PFS Installation	Post-Construction	Construction complete, waiting for As-built submittal to close project
02	TONIA TABUCCHI HERRERA	DIV 4	Timberline Lot 20	2175	Two 8-inch PFS's Installation	Pre-Construction	Plans have been signed.
03	DOUG HOBBS	DIV 5	Comfort Plumbing	2476	4-inch PFS Installation	Construction	Main line tee has been installed
04	DOUG HOBBS	DIV 2	Crown Point Ct (Dentist)	2487	6-inch PFS Installation	Construction	Main line tee has been installed
05	DOUG HOBBS	DIV 1	Brunswick Commons Apartments	2495	6-inch PFS Installation, 3-inch domestic service, and 1.5-inch landscape	Construction	Main line tee installed. Contractor constructing PFS and manifold for domestic and irrigation services.
06	DOUG HOBBS	DIV 1	Cashin's Field Apartments	2573	8-inch PFS Installation, 3-inch domestic service, and 1.5-inch landscape	Plan-Check	Developer's Engineer sizing meters to finalize design
07	ADRIAN SCHNEIDER	DIV 1	Chapa De Indian Health Admin Bldg	2582	Installation of 8-inch Private Fire Service	Plan-Check	Waiting for additional information from developer on plan comments.

**ENGINEERING DEPARTMENT PROJECT STATUS  
AS OF AUGUST 16 , 2021**

Priority	Project Manager	DIV	Facility	FATR	Description	Status	Comments
<b>DEVELOPER WATERLINE EXTENSIONS</b>							
01	TONIA TABUCCHI HERRERA	DIV 4	Timberline Phase 2	2117	Install approx. 2,200lf of 18" HDPE pipe with access manholes to reroute an existing NID canal within the limits of Phase 2. Also, install approx. 5,300 lf of 12-inch pipe with 49 expected water services.	Plan-Check	Plans routed for comments. Contractor has potholed existing utilities. Has proposed change to the approved plan.
			Timberline Dewitt Sewer Line Conflict		Increase of sewer line size impacts District waterline – Developer relocating a section at Joeger and Meadow Glenn -	Post-Construction	Construction complete, punch-list items to contractor.
02	TONIA TABUCCHI HERRERA	DIV 1	Gracie Commons	2253	Developer waterline extension of approximately 600 lf waterline off of Gracie Road with services and a fire hydrant for the development named "Gracie Commons" consisting of approximately 16 dwelling units on APNS 005-500-032 & 037-050-054 Nevada City.	Plan-Check	Plans routed for comments.
03	TONIA TABUCCHI HERRERA	DIV 5	Ridge Village	2547	Installation of approx 1,340 lf 8-inch waterline and fire hydrants	Construction	Site grading has started. Contractor has potholed utilities in Slate Creek Road for waterline tie-in. Conflicts found with potholing, revisions made by developer's engineer, reviewed by ND.
04	ADRIAN SCHNEIDER	DIV 5	Nevada Joint Union High School District	2558	Installing approximately 385lf of 10-inch waterline, 67lf of 6-inch, 1 fire hydrant	Plan-Check	Waiting for information on property line drawing (Developer).
05	ADRIAN SCHNEIDER	DIV 1	Queen Lil Place	2566	Installation of approx 695 lf of 8-inch waterline, 486 lf of 4-inch waterline and 1 fire hydrant	Plan-Check	Waiting for easements to place pipe on private road (Developer).
06	ADRIAN SCHNEIDER	DIV 1	Blair Ct	2108	Installation of approx 500 lf of 8-inch pipe, 1 fire hydrant, 1 private fire service	Post-Construction	Construction complete, waiting for As-built submittal to close project.
07	DOUG HOBBS	DIV 4	Placer County Government Center	2473	Installation of approx 1,985 lf of 16-inch waterline, 4 fire hydrants, and all appurtenances. Also encase and realign approx 1,306 lf of Ophir Canal along 1st Street (Placer County Government Center).	Post-Construction	Canal complete and in service. Pressure testing of treated waterline anticipated in September 2021.
08	DOUG HOBBS	DIV 1	Loma Rica Ranch	2543	Installing approximately 9,700 lf of waterline, 17 fire hydrants, 1 PRV station	Plan-Check	Design review complete and plans have been signed.
<b>CANAL ENCASEMENTS</b>							
01	DOUGLAS RODERICK	DIV 4	Lincoln Meadows Subdivision	2429	Encase Lincoln Canal through Lincoln Meadows Subdivision parcel	Construction	Construction nearing completion; pipe in service, waiting for storm drain tie-in. Anticipated September 2021.